

Our Future Water Supply

Tualatin Valley Water District (TVWD) and the City of Hillsboro, collectively referred to as the Partners, have identified the Willamette Water Supply System as the best option for future delivery of drinking water to their service areas in Washington County. Development of the Willamette Water Supply System is being led by the Partners. Other water providers in the region are also looking at their options for future participation. The mid-Willamette River at Wilsonville will be the new water supply source for the Willamette Water Supply System. Although current demands are met through other sources, the addition of a new source will provide improved water supply reliability and system resiliency. Developing an additional water supply through a partnership supports the region's plans for responsible growth within the urban growth boundary.

Willamette Water Supply


Monthly Progress Report

Our Reliable Water

Month End May 2017

Active Construction Projects

The **Kinsman Road Partnership Project** is a 0.5-mile pipeline that is being installed while the City of Wilsonville is extending Kinsman Rd. to improve the roadway grid system west of I-5. A 78-inch steel casing is currently being installed to cross and protect Sherwood's existing 48-inch waterline. The team chose to use the jack and bore method, or



Installation of 78-inch steel casing at Kinsman Road Partnership Project

horizontal drilling, a trenchless pipe installation method where sections of a steel pipe casing are conveyed into the soil from an entry shaft, while a rotating drill inside of the casing conveys the soil back to the entry shaft. The pipe is then placed inside the casing and sealed. The remaining 100 feet of 66-inch diameter pipe will be installed once the casing is complete. Construction of waterline components will continue through 2017 in conjunction with road and sewer work.

The **South Hillsboro Area Pipeline Project** (Phase 1) includes installation of nearly 0.5 miles of 48-inch diameter pipeline under the Cornelius Pass/Tualatin Valley Hwy. intersection and continuing north through a portion of the Reed's Crossing development. The southern portion of pipeline construction has started and pipe installation across Tualatin Valley Hwy. began in May. [Hillsboro Fire and Rescue](#) recently conducted a site evaluation to proactively prepare for potential emergency situations during construction. Construction of Phase 1 is expected to be complete in the fall of 2017—construction of Phase 2 is anticipated to begin summer 2018.

Design and Construction Schedule Released

The Willamette Water Supply Program (WWSP) recently released an updated design and construction schedule. This is especially relevant for local and regional businesses looking to become involved with this major program. The schedule identifies opportunities for procurement of design, construction, related support services, and additional business opportunities for subcontractors and suppliers. The schedule highlights

17 anticipated construction procurement opportunities; 7 anticipated design procurement opportunities; and 3 anticipated professional service procurements. For more information on upcoming procurement opportunities go to www.ourreliablewater.org/business-opportunities. Visit this procurement page frequently for updates to the schedule and future procurement opportunities.

Procurement & Business Opportunities

WWSP staff are preparing for several upcoming professional services and construction contractor procurements. A procurement forecast schedule is featured in this section of the monthly report. Listed below are active procurements and upcoming events and procurements. Procurement opportunities are also published at <http://www.ourreliablewater.org/business-opportunities>.

Active Procurements


- Request for Proposal (RFP) for program legal services
- RFP for Raw Water Facility (RWF_1.0) Design, Bidding Phase, and Services During Construction

Upcoming Procurements

- RFP for program survey services (Quarter 2, 2017)
- RFP for construction management services (Quarter 2, 2017)
- Scholls Area Pipeline Project (PLM_5.1) Construction Invitation to Bid (Quarter 3, 2017) Washington County Project


Schedule Summary

WWSP design and planning began in 2013; the WWSP is expected to be in service by July 2026. Below are the major milestones and activities forecasted from 2017 to 2020*. The WWSP team is committed to on-time delivery. See page 4 for descriptions of the referenced projects below.



Forecast Cost Summary

The graph below illustrates the projected WWSP cash flow by fiscal year (FY July 1 to June 30)*. The cumulative cash flow establishes the budgeted \$1.2 billion, which accounts for actual and current projected costs, including projected escalation in the cost of labor, materials, and equipment required to build the projects that comprise the WWSP.




Forecasted costs for FY 2017 are \$31 million. Cumulative costs are projected to be \$50 million through the end of FY 2017.


*Data continues to be refined and is subject to change.

Cumulative Cost Summary

WWSP cumulative costs are tracked and updated monthly. The pie chart below summarizes the distribution of cumulative costs through April 2017.

Cumulative Water Supply Program costs to date are approximately \$36 million, with the majority spent on planning, engineering, and construction activities.





Willamette Water Supply
Our Reliable Water
PROJECTS



PLW_2.0 Cornelius Pass Pipeline Project
(Frances Road to Highway 26)

Description: 3.4-mile water pipeline along Cornelius Pass Rd. from Frances Rd. to Hwy 26; connects to existing supply lines for City of Hillsboro and TVWD.

Status: Planning Phase (Design Start: 07/2020)

PLW_1.0 South Hillsboro Area Pipeline Project
(Farmington Road to Frances Road)

Description: 3.9-mile water pipeline from SW Farmington Rd. at SW 209th Ave. to Cornelius Pass Rd. at Frances Rd.; also east on Kinnaman Rd. between Cornelius Pass Rd. and SW 209th Ave.

Status: Design and Construction Phases (Construction Complete: 09/2017 Phase 1)

PLE_1.0 Beaverton Area Pipeline Project
(SW 209th Avenue to Walker Road)

Description: 5.5-mile water pipeline from SW 209th Ave. at Kinnaman Rd. to SW Cedar Hills Blvd.; connects to existing TVWD system.

Status: Planning Phase (Design Start: 01/2018)

RES_1.0 South Beaverton Area Water Storage Tanks (Storage Tanks)

Description: Two 15-million gallon storage tanks located in the Cooper Mountain area.

Status: Planning Phase (Design Start: 10/2020)

PLM_5.0 Scholls Area Pipeline Project
(Beef Bend Road to Farmington)

Description: 7.7-mile water pipeline from SW Roy Rogers Rd. at SW Beef Bend Rd. to SW Farmington Rd. at SW 209th Ave.

Status: Design Phase (Construction Start: 03/2018 Phase 1)

PLM_4.0 Tualatin-Sherwood Area Pipeline Project
(SW 124th Avenue to Beef Bend Road)

Description: 4.8-mile water pipeline from 124th Ave. at SW Tualatin Sherwood Rd. to SW Roy Rogers Rd. at SW Beef Bend Rd.

Status: Design Phase (Construction Start: 02/2019 Phase 1)

PLM_3.0 124th Avenue Partnership Project
(SW 124th Avenue Extension)

Description: 2.7-mile water pipeline from Grahams Ferry Rd. at Day Rd. to 124th Ave. at SW Tualatin Sherwood Rd.

Status: Construction Phase (Complete: 12/2018)

PLM_2.0 Kinsman Road Partnership Project
(Kinsman Road Extension)

Description: 0.5-mile water pipeline along Kinsman Rd. between Barber Rd. and Boeckman Rd.

Status: Construction Phase (Complete: 06/2018)

PLM_1.0 Wilsonville Area Pipeline Project
(WTP to Day Road)

Description: 3.0-mile water pipeline from Willamette River Water Treatment Plant to the intersection of SW Garden Acres Rd. at Day Rd.

Status: Planning Phase (Design Start: 06/2017 Phases 1 & 2)

WTP_1.0 Willamette Water Supply System Water Treatment Plant
(Water Treatment Plant (WTP))

Description: 60 million gallon per day water treatment plant (WTP_1.0), including a finished water pump station (FPS_1.0) and a control system (DCS_1.0) located near Sherwood.

Status: Planning Phase (Design Start: 02/2020)

RWF_1.0 Raw Water Facilities Expansion
(Raw Water Facilities (RWF) Expansion)

Description: Expansion of the existing raw water pump station and intake infrastructure at the Willamette River WTP in Wilsonville to 60 million gallons per day of initial capacity for the Willamette Water Supply System.

Status: Planning Phase (Design Start: 10/2017)

For more information about the WWSP, visit www.ourreliablewater.org or call 503.941.4570.