

Our Future Water Supply

Tualatin Valley Water District (TVWD) and the City of Hillsboro, collectively referred to as the Partners, have identified the Willamette Water Supply System as the best option for future delivery of drinking water to their service areas in Washington County. Development of the Willamette Water Supply System is being led by the Partners. Other water providers in the region are also looking at their options for future participation. The mid-Willamette River at Wilsonville will be the new water supply source for the Willamette Water Supply System. Although current demands are met through other sources, the addition of a new source will provide improved water supply reliability and system resiliency. Developing an additional water supply through a partnership supports the region’s plans for responsible growth within the urban growth boundary.

# Willamette Water Supply

*Our Reliable Water*

Monthly Progress Report

Month End August 2017

## Raw Water Facilities Physical Model Study


Northwest Hydraulic Consultants recently performed a physical model study for planned modifications to the existing raw water pump station and intake at the Willamette River Water Treatment Plant (WRWTP) in Wilsonville. The study (see photo below) simulated performance of the existing pump station if higher capacity pumps are installed. Study results will be used during development of final design for the Raw Water Facilities project to verify

existing infrastructure is capable of handling increased water flow. The Willamette Water Supply Program is in the process of procuring a design consult, and design of the modifications will begin in late 2017. Construction is anticipated to start in the spring of 2020 and includes increasing the capacity of the intake screens, replacing the raw water pumps with larger pumps, installing additional electrical components, and adding seismic improvements to stabilize infrastructure.



## Pipeline Construction

The current pipeline delivery strategy consists of 13 pipeline construction projects, three of which have already bid and are under construction (PLM\_2.0, PLM\_3.0, and PLW\_1.1). Below is a timeline that illustrates the estimated schedule for procurement of pipeline construction. The pipeline delivery strategy and timing of construction are subject to change (see page 4 for descriptions of the referenced projects). Visit [www.ourreliablewater.org](http://www.ourreliablewater.org) for updates.



## Procurement & Business Opportunities

WWSP staff are preparing for several upcoming professional services and construction contractor procurements. A procurement forecast schedule is featured in this section of the monthly report. Listed below are active procurements and upcoming events and procurements. Procurement opportunities are also published at <http://www.ourreliablewater.org/business-opportunities>.

### Active Procurements


- Request for Proposal (RFP) for program land surveying services
- Beaverton Area Pipeline Project (PLE\_1.0) RFP for Design, Bidding Phase, and Services During Construction (proposals submitted August 31)

### Upcoming Procurements

- Scholls Area Pipeline Project (PLM\_5.1) Construction Invitation to Bid (Quarter 4, 2017) Washington County Project

## Schedule Summary


WWSP design and planning began in 2013; the WWSP is expected to be in service by July 2026. Below are the major milestones and activities forecasted from 2017 to 2020\*. The WWSP team is committed to on-time delivery. See page 4 for descriptions of the referenced projects below.



\*The actual order and duration of projects continues to be refined and is subject to change.

## Forecast Cost Summary

The graph below illustrates the projected WWSP cash flow by fiscal year (FY July 1 to June 30)\*. The cumulative cash flow establishes the budgeted \$1.2 billion, which accounts for actual and current projected costs, including projected escalation in the cost of labor, materials, and equipment required to build the projects that comprise the WWSP.




Costs for FY 2018 are \$1 million. Cumulative costs are projected to be \$97 million through the end of FY 2018.


\*Data continues to be refined and is subject to change.

## Cumulative Cost Summary

WWSP cumulative costs are tracked and updated monthly. The pie chart below summarizes the distribution of cumulative costs through July 2017.

**Cumulative Water Supply Program costs to date are approximately \$46 million, with the majority spent on planning, engineering, and construction activities.**





**Willamette Water Supply**  
Our Reliable Water  
PROJECTS



**PLW\_2.0 Cornelius Pass Pipeline Project**  
(Frances Road to Highway 26)

*Description:* 3.4-mile water pipeline along Cornelius Pass Rd. from Frances Rd. to Hwy 26; connects to existing supply lines for City of Hillsboro and TVWD.

*Status:* Planning Phase (Design Start: 07/2020)

**PLW\_1.0 South Hillsboro Area Pipeline Project**  
(Farmington Road to Frances Road)

*Description:* 3.9-mile water pipeline from SW Farmington Rd. at SW 209th Ave. to Cornelius Pass Rd. at Frances Rd.; also east on Kinnaman Rd. between Cornelius Pass Rd. and SW 209th Ave.

*Status:* Design and Construction Phases (Phase I Construction Complete: 09/2017)

**PLE\_1.0 Beaverton Area Pipeline Project**  
(SW 209th Avenue to Walker Road)

*Description:* 5.5-mile water pipeline from SW 209th Ave. at Kinnaman Rd. to SW Cedar Hills Blvd.; connects to existing TVWD system.

*Status:* Planning Phase (Design Start: 01/2018)

**RES\_1.0 South Beaverton Area Water Storage Tanks (Storage Tanks)**

*Description:* Two 15-million gallon storage tanks located on Cooper Mountain.

*Status:* Planning Phase (Design Start: 10/2020)

**PLM\_5.0 Scholls Area Pipeline Project**  
(Beef Bend Road to Farmington Road)

*Description:* 7.7-mile water pipeline from SW Roy Rogers Rd. at SW Beef Bend Rd. to SW Farmington Rd. at SW 209th Ave.

*Status:* Design Phase (Construction Start: 03/2018 Phase 1)

**PLM\_4.0 Tualatin-Sherwood Area Pipeline Project**  
(SW 124th Avenue to Beef Bend Road)

*Description:* 4.8-mile water pipeline from 124th Ave. at SW Tualatin Sherwood Rd. to SW Roy Rogers Rd. at SW Beef Bend Rd.

*Status:* Design Phase (Construction Start: 02/2019 Phase 1)

**PLM\_3.0 124th Avenue Partnership Project**  
(SW 124th Avenue Extension)

*Description:* 2.7-mile water pipeline from Grahams Ferry Rd. at Day Rd. to 124th Ave. at SW Tualatin Sherwood Rd.

*Status:* Construction Phase (Complete: 12/2018)

**PLM\_2.0 Kinsman Road Partnership Project**  
(Kinsman Road Extension)

*Description:* 0.5-mile water pipeline along Kinsman Rd. between Barber St. and Boeckman Rd.

*Status:* Construction Phase (Complete: 06/2018)

**PLM\_1.0 Wilsonville Area Pipeline Project**  
(WRWTP to Day Road)

*Description:* 3.0-mile water pipeline from WRWTP to the intersection of SW Garden Acres Rd. at Day Rd.

*Status:* Design Phase (Phase 1 & 2 Construction Start: 05/2018)

**WTP\_1.0 Willamette Water Supply System Water Treatment Plant**  
(Water Treatment Plant (WTP))

**FPS\_1.0** *Description:* 60 million gallon per day water treatment plant (WTP\_1.0), including a finished water pump station (FPS\_1.0) and a control system (DCS\_1.0) located near Sherwood.

**DCS\_1.0** *Status:* Planning Phase (Design Start: 02/2020)

**RWF\_1.0 Raw Water Facilities Expansion**  
(Raw Water Facilities (RWF) Expansion)

*Description:* Expansion of the existing raw water pump station and intake infrastructure at the Willamette River WTP in Wilsonville to 60 million gallons per day of initial capacity for the Willamette Water Supply System.

*Status:* Planning Phase (Design Start: 10/2017)

For more information about the WWSP, visit [www.ourreliablewater.org](http://www.ourreliablewater.org) or call 503.941.4570.