Our Future Water Supply

Tualatin Valley Water District (TVWD) and the City of Hillsboro, collectively referred to as the Partners, have identified the Willamette Water Supply System as the best option for future delivery of drinking water to their service areas in Washington County. Development of the Willamette Water Supply System is being led by the Partners. Other water providers in the region are also looking at their options for future participation. The mid-Willamette River at Wilsonville will be the new water supply source for the Willamette Water Supply System. Although current demands are met through other sources, the addition of a new source will provide improved water supply reliability and system resiliency. Developing an additional water supply through a partnership supports the region's plans for responsible growth within the urban growth boundary.

Willamette Water Supply Monthly Progress Report Our Reliable Water Month End December 2018

Month End December 2018

2018 Year in Review

2018 proved to be a year of progress for the Willamette Water Supply Program (WWSP) with two projects completed, four projects under construction, 14 projects under design, and significant funding approved. In addition, multiple studies, real estate acquisitions, and community events were conducted throughout the year. Below is an overview of major accomplishments in 2018:

- Completed construction of Kinsman Road Partnership Project and South Hillsboro Area Pipeline (Phase 1)
- Completed pipe installation on 124th Avenue Partnership Project
- Received approval of Federal permit application
- Advanced design on 14 pipelines
- Began design on Raw Water Facilities (RWF) Expansion, Willamette Water

Supply System Water Treatment Plant (WTP), and Distributed Controls System

- Began construction on Scholls Area Pipeline (Phase 1)
- Continued community outreach through open houses, booths at community activities, and business outreach events




124th Avenue Partnership Project student field trip

Local Businesses Benefit from WWSP

WWSP created opportunities for the local and regional business community in 2018, including procurement of several contractors for the WTP, RWF, and pipelines. Through September 2018, more than 96 percent of WWSP expenditures have been with local businesses, with some of the most significant opportunities yet to come. The WWSP is positively contributing to the Oregon and Washington regional economy, with nearly \$87 million spent in the region. To learn more, go to

www.ourreliablewater.org/businessutilization-info/



Data through O3 2018

*Outside OR/WA businesses and funds adjusted from 2nd quarter 2018 to reflect one business reclassified as regional based on additional information.

Procurement & Business Opportunities

WWSP staff are preparing for several upcoming professional services and construction contractor procurements. Listed below are active procurements and upcoming events and procurements. Procurement opportunities are also published at http://www.ourreliablewater.org/business-opportunities.

Active Procurements


• No active procurements

Upcoming Events and Procurements

- Scholls Area Pipeline Project (PLM_5.2) Construction Invitation to Bid (ITB) (Quarter 1, 2019)
- Wilsonville Area Pipeline Project (PLM_1.1) Construction ITB (Quarter 1, 2019)
- Cornelius Pass Pipeline Project (PLW_2.0) Design Request for Proposal (RFP) (Quarter 1, 2019)


Schedule Summary

WWSP design and planning began in 2013; the Willamette Water Supply System is expected to be in service by July 2026. Below are the major milestones and activities forecasted from 2018 to 2021*. The WWSP team is committed to on-time delivery. See page 4 for descriptions of the projects referenced below.



Forecast Cost Summary

The graph below illustrates the projected WWSP cash flow by fiscal year (FY July 1 to June 30)*. The cumulative cash flow establishes the budgeted \$1.2 billion, which accounts for actual and current projected costs, including projected escalation in the cost of labor, materials, and equipment required to build WWSP projects.




Costs for FY 2019
are \$12 million.
Cumulative costs
are projected to
be \$137 million
through the end
of FY 2019.


*Data continues to be refined and is subject to change.

Cumulative Cost Summary

WWSP cumulative costs are tracked and updated monthly. The chart below summarizes the distribution of cumulative costs through October 2018.

Cumulative Water
Supply Program
costs to date are
approximately \$95
million, with the
majority spent on
planning,
engineering,
construction, and
real estate activities.





WTP_1.0

Willamette Water Supply System Water Treatment Plant

(Water Treatment Plant (WTP))

FPS_1.0

Description: 60-million gallon per day water treatment plant (WTP_1.0), including a finished water pump station (FPS_1.0) and a control system (DCS_1.0) located near Sherwood.

DCS_1.0

Status: Design Phase (WTP/FPS Construction Start: 03/2022)

Design Phase (DCS Construction Start: 03/2022)

RWF_1.0

Raw Water Facilities Expansion

(Raw Water Facilities (RWF) Expansion)

Description: Expansion of the existing raw water pump station and intake at the Willamette River WTP (WRWTP) in Wilsonville to 60 million gallons per day of initial capacity for the Willamette Water Supply System.

Status: Design Phase (Construction Start: 06/2020)

For more information about the WWSP, visit www.ourreliablewater.org or call 503.941.4570.

PLW_2.0

Cornelius Pass Pipeline Project

(Frances Road to Highway 26)

Description: 3.4-mile water pipeline along Cornelius Pass Rd. from Frances Rd. to Hwy 26; connects to existing supply lines for City of Hillsboro and TVWD.

Status: Planning Phase (Design Start: 07/2019)

PLW_1.0

South Hillsboro Area Pipeline Project

(Farmington Road to Frances Road)

Description: 3.9-mile water pipeline from SW Farmington Rd. at SW 209th Ave. to Cornelius Pass Rd. at Frances Rd.; also east on Kinnaman Rd. between Cornelius Pass Rd. and SW 209th Ave.

Status: Construction Phases (Phase 1 Construction Complete: 03/2019; Phase 2 Construction Start: 01/2020)

PLE_1.0

Beaverton Area Pipeline Project

(SW 209th Avenue to Walker Road)

Description: 5.5-mile water pipeline from SW 209th Ave. at Kinnaman Rd. to SW Cedar Hills Blvd.; connects to existing TVWD system.

Status: Design Phase (Construction Start: 01/2021)

RES_1.0

South Beaverton Area Water Storage Tanks (Storage Tanks)

Description: Two 15-million gallon storage tanks located on Cooper Mountain.

Status: Planning Phase (Design Start: 04/2020)

PLM_5.0

Scholls Area Pipeline Project

(North of Beef Bend Road to Farmington Road)

Description: 7.2 mile water pipeline from SW Roy Rogers Rd. 0.5-mile north of SW Beef Bend Rd. to SW Farmington Rd. at SW 209th Ave.

Status: Construction Phase (Phase 1 Construction Start: 09/2018; Phase 2 Construction Start: 05/2019)

PLM_4.0

Tualatin-Sherwood Area Pipeline Project

(SW 124th Avenue to north of Beef Bend Road)

Description: 5.3-mile water pipeline from 124th Ave. at SW Tualatin Sherwood Rd. along SW Roy Rogers Rd. to 0.5 miles north of SW Beef Bend Rd.

Status: Design Phase (Phase 1 Construction Start: 11/2019)

PLM_3.0

124th Avenue Partnership Project

(SW 124th Avenue Extension)

Description: 2.7-mile water pipeline from Grahams Ferry Rd. at Day Rd. to 124th Ave. at SW Tualatin Sherwood Rd.

Status: Construction Phase (Complete: 12/2018)

PLM_2.0

Kinsman Road Partnership Project

(Kinsman Road Extension)

Description: 0.5-mile water pipeline along Kinsman Rd. between Barber St. and Boeckman Rd.

Status: Complete

PLM_1.0

Wilsonville Area Pipeline Project

(WRWTP to Day Road)

Description: 3.0-mile water pipeline from WRWTP to the intersection of SW Garden Acres Rd. at Day Rd.

Status: Design Phase (Phase 1 Construction Start: 04/2019)